

Government of Odisha
Planning & Convergence Department

File No. PC-GIA-GIA-0004-2025 Letter No. 13282⁽³⁰⁾ Date 18/09/2026

From

Shri Anuj Kumar Das Pattanaik,
Special Secretary to Government

To

All Collectors

Sub: **Speedy execution/utilization of CM-Special Assistance (Mukhyamantri Swatantra Sahayata) & MLALAD Fund by reducing the pendency at different stakeholders.**

Madam/Sir,

I am to say that based on the information available in MLALADS and CM-Special Assistance Web Portals, the utilization/ execution of the funds under these two Schemes was reviewed and it is observed that:

- a. Despite of frequent reminders/ review meetings, the expenditure in both the Schemes are **abysmally** low which is only Rs 42.98 Cr (< **10% of allotment**) and Rs 16.58 Cr (< **5% of sanction amount**) under MLALAD & CM-SA Schemes, respectively for the year 2025-26. The district-wise pendency status of MLALADS projects with various stakeholders is enclosed at Annexure-'I'. Further, it is noticed that 817 no of MLALAD projects are critically delayed i. e. not completed even after 200 days of sanction. The detail project list has already been sent to concern Districts through e-mail. (**Abstract is enclosed**)
- b. Similarly, under CM-Special Assistance (CM-SA), out of 5160 nos of sanctioned projects, only **06** projects are completed till date, 4248 projects are yet to be started and pending with different stake-holders for appropriate action, even after **06 months** of sanction. The district-wise pending list is enclosed at Annexure-'II'

Therefore, I would request you to take all necessary steps to expedite the execution of the sanctioned projects along with issue of instructions to officials both at Dist. Level (Zilla Parishads) and Executing Agency Level (Blocks/ULBs/ITDAs) to reduce the pendency and ensure timely completion of the projects.

This may be treated as most **URGENT**.


Encl: As above

Yours faithfully,


Special Secretary to Government

Memo No- 13283⁽⁶⁰⁾ P., Dt- 18/09/2026 (e-Despatch)

Copy forwarded to all CDO-cum-EOs, Zilla Parishads/ all Deputy Directors (P&S), DPMUs for information and necessary action. Further, all Deputy Directors (P&S), DPMUs are requested to coordinate appropriately to officials both at Dist. Level (Zilla Parishads) and Executing Agency Level (Blocks/ULBs/ITDAs) for 'updating the CM-SA Web Portal with Photographs and authentic expenditure documents for the year 2019-2024 so that portal data can be utilised meaningfully for all projects.


Special Secretary to Government

District-wise Pending List (MLALADS, 2025-26) as on 10.09.2026

District	No of Projects Recommended by Hon'ble MLAs	No of Projects Sanctioned	Sanctioned amount (rupees in lakh)	Expenditure incurred (Rs. in lakh)	No of Projects Pending With Collector	No of Projects Pending with ZP		No of Projects Pending with EA		No of Projects Completed	
						Pending for Project Sanction Approval	Uploading of Sanction order & Fund Release	To be send to collector	Pending for Feasibility/Estimation		Pending for Case Record open
ANUGOLA	341	225	1,234.80	143.95	14	14	11	49	139	44	2
BALANGIR	713	565	1,644.40	84	13	11	1	4	131	257	-
BALESHWAR	1462	973	2,292.65	495.18	44	29	-	13	389	363	5
BARAGADA	504	281	1,095.90	34	31	25	-	74	140	139	-
BHADRAK	626	259	811.82	118.82	1	-	-	64	340	110	8
BOUDH	186	41	201.3	49.4	33	15	-	25	67	1	-
DEBAGADA	86	102	422.7	4.76	5	-	-	-	16	10	-
DHENKANAL	360	136	655.5	2.5	-	-	-	78	177	23	-
GAJAPATI	290	245	480.5	134	-	-	43	4	34	4	70
GANJAM	1133	436	1,950.10	214.11	21	9	-	17	588	111	1
JAGTISINGHAPUR	341	189	428.55	25.55	50	46	1	34	118	38	8
JAPUR	520	283	1,180	261.77	38	31	3	26	180	123	1
JHARSUGUDA	218	116	517.5	-	6	6	3	42	53	14	-
KALAHANDI	653	448	1,676	286.46	-	-	52	10	55	34	53
KANDHAMALA	358	225	733.4	71.05	14	6	-	8	118	123	1
KATKA	1093	677	2,548.17	559.27	35	14	4	59	352	148	5
KENDRAPADA	363	138	610.5	180.31	5	-	33	-	208	37	13
KENDUJHAR	642	563	2,596.50	120.65	-	1	13	36	77	154	-
KHORDHA	574	473	1,648.60	243.89	2	-	1	41	35	225	-
KORAPUT	544	411	1,402.50	222.95	-	-	24	41	87	21	33
MALANGIRI	205	78	296.6	113.6	-	-	-	6	121	10	-
MAYURBHANI	768	351	1,796.43	237.65	99	31	4	65	303	77	1
NABARANGPUR	454	425	1,554.50	280	3	-	1	4	11	-	20
NAVAGADA	474	190	444.77	31.6	98	96	-	2	24	19	-
NUAPADA	257	120	604.46	29.39	24	23	1	8	105	14	-
PURI	758	502	1,685.30	232.64	1	-	1	64	207	63	40
RAYAGADA	263	28	1,13.80	15	4	3	-	36	142	14	-
SAMBALPUR	446	398	1,753.65	63.53	-	-	-	23	19	175	1
SUBARNAPUR	224	148	618	42.47	-	-	3	7	53	69	-
SUNDARAGADA	270	105	636.3	-	-	-	2	51	114	103	-
Total	15126	9131	33,521.44	4298.5	541	360	201	850	4403	2523	262

Delayed in Execution of MLALAD Projects, 2025-26

District	Just delayed (30-100 days)	Medium (100-200 days)	Slow moving (>200 days)
ANUGOLA	51	138	13
BALANGIR	196	346	1
BALESHWAR	504	386	57
BARAGADA	214	37	11
BHADRAK	102	94	5
BOUDH	1	27	2
DEBAGADA	21	72	0
DHENKANAL	34	30	0
GAJAPATI	52	121	0
GANJAM	137	118	161
JAGATSINGHAPUR	78	59	0
JAJPUR	127	95	33
JHARSUGUDA	7	71	0
KALAHANDI	176	206	11
KANDHAMALA	75	121	0
KATAKA	147	408	86
KENDRAPADA	59	24	16
KENDUJHAR	367	170	0
KHORDHA	158	212	48
KORAPUT	161	151	38
MALKANGIRI	43	35	0
MAYURBHANJ	73	181	0
NABARANGPUR	262	43	100
NAYAGADA	176	12	2
NUAPADA	33	87	0
PURI	71	306	31
RAYAGADA	5	19	0
SAMBALPUR	23	266	109
SUBARNAPUR	13	124	6
SUNDARAGADA	0	18	87
Total	3366	3977	817

> 50

District-wise Pending List (CM-SA, 2025-26) as on dt. 11.09.2026

Sl. No.	District	No of Projects sanctioned by Govt	No of Projects assigned to district	Sanctioned Amount (Rs. in lakh)	Expenditure Incurred (Rs. in lakh)	No of Projects Pending with Collector	No of Projects Pending with ZP			No of Projects Pending with EA		No. of Projects Completed
						Project Sanction Approval	Pending for Scrutiny	To be forwarded to Collector for Project Sanction	After Sanctioned for Fund Release	Feasibility/ Estimation	Opening Case Record	
1	Angul	188	188	1743.50	8.00	13	0	2	0	103	67	0
2	Balangir	187	187	1445.00	6.00	6	0	3	0	78	52	0
3	Baleshwar	224	224	1678.00	81.40	2	0	1	0	107	81	0
4	Bargarh	167	167	1431.20	27.84	0	0	24	21	40	67	0
5	Bhadrak	88	88	596.00	0.00	0	0	0	6	53	19	0
6	Boudh	82	82	700.00	10.00	0	0	15	0	58	1	0
7	Kataka	351	351	2519.90	86.03	0	0	5	6	93	60	0
8	Deogarh	30	30	200.00	0.00	0	0	0	0	30	0	0
9	Dhenkanal	175	175	1211.00	13.00	19	0	1	0	137	9	0
10	Gajapati	45	45	401.00	0.00	0	0	1	0	13	3	0
11	Ganjam	479	476	4185.00	6.00	54	3	63	2	289	56	1
12	Jagatsinghapur	136	135	1125.63	0.00	36	1	1	2	93	1	0
13	Jajpur	206	204	1635.00	9.50	0	2	4	11	100	85	0
14	Jharsuguda	88	88	639.00	0.00	6	0	0	18	20	32	0
15	Kalahandi	62	62	505.00	31.32	0	0	10	0	25	8	1
16	Kandhamala	155	155	2612.00	0.00	4	0	0	7	49	95	0
17	Kendrapada	133	133	939.00	29.99	0	0	0	1	39	59	0
18	Kendujhar	659	659	6395.90	891.72	3	0	7	0	30	308	1
19	Khordha	202	201	1775.05	10.00	0	1	0	4	105	88	0
20	Koraput	111	101	749.00	0.00	0	10	17	20	44	17	0
21	Malkangiri	45	45	413.00	0.00	0	0	0	0	45	0	0
22	Mayurbhanj	390	381	3140.00	0.00	0	9	0	0	298	78	0
23	Nabarangpur	94	94	1054.00	0.00	0	0	9	72	13	0	0
24	Nayagada	138	138	1042.00	21.12	21	0	9	0	41	60	0
25	Nuapada	148	148	983.00	339.13	0	0	3	2	1	62	0
26	Puri	243	236	1795.98	87.22	0	7	5	0	20	158	3
27	Rayagada	0	0	0.00	0.00	0	0	0	0	0	0	0
28	Sambalpur	175	173	1395.00	0.00	0	2	9	0	5	134	0
29	Subarnapur	49	49	304.00	0.00	0	0	0	0	49	0	0
30	Sundaragada	110	110	918.58	0.00	0	0	11	1	98	0	0
	Grand Total	5160	5125	43531.74	1658.27	164	35	200	173	2076	1600	6

